

AMADOR FIRE PROTECTION DISTRICT

MEMORANDUM

TO **AFPD Board of Directors**

FROM **Larry White, WGA, Inc. Project Manager**

RE **Update Project Design Status**

DATE **September 15, 2026**

1. We had a mandatory pre bid meeting for the training tower erection project on Tuesday September 8, 2026 and four contractors showed. We opened bids on Monday September 14, 2026 and before you is a resolution to award the contract to CJS Buildings in the amount of \$ 195,000.00.
2. The fire station steel erection started on Tuesday September 8, 2026. The building framing steel is proceeding nicely.
3. The curb, gutter and sidewalk form work will start this Thursday, September 17. 2026, and the first concrete pour is scheduled for September 21, 2026.
4. We are pushing hard to have a weathertight shell, concrete complete, asphalt paving and erosion control completed by October 31, 2026.
5. Currently the project is moving along on schedule.